

**Proceedings of the meeting held under the chairpersonship of Secretary (DTG) to the Government of Himachal Pradesh on 16-10-2025 at 3:00 PM for the development of IT Parks, Cyber City and CoE IT in Himachal Pradesh**

List of Officers present in the meeting is placed at **Annexure-A**.

A meeting was held under the chairpersonship of Secretary (DTG) to the Government of Himachal Pradesh to chalk out plan for the development of IT Parks, Cyber City and CoE IT in Himachal Pradesh and role of various departments in the same.

Following decisions were taken during the meeting:

### **1. COE IT in Wagnaghat**

- The Secretary (DTG) to the Government of HP sought status of COE IT building from MD HKVN and timelines for the completion of the same. The MD HPKVN informed that four structures were to be constructed under ADB funded project, i.e., Training & Hospitality, Student Hostel, Director Residence, COE IT building. However, as per decision taken in the BoD meeting held on 6<sup>th</sup> June, 2025, it was resolved that approval was accorded to shift the subject matter to HP IDB and subsequent steps to be taken by HP IDB for the operationalization of CoE. The matter related to Viability Gap Funding (VGF) can also be considered by HP IDB while preparing the RFP.
- Further, by 30<sup>th</sup> November, 2025, the HPKVN will complete the construction activity of Training & Hospitality, Director Residence as per the original scope of work, only frame structure of COE IT and Student Hostel block as per reduced scope of work. Thereafter, HP IDB will take over the charge of HPKVN project and take action as per the decision taken in BoD meeting held on 6<sup>th</sup> June, 2025. In case, the COE IT building is to be completed as per the original scope of work, then additional funds to the tune of Rs 11.50 cr (approx.) would be required. The MD HKVN further informed that HPPWD is the executing agency.
- During the meeting it was discussed that while reviewing the activities of Department of Digital Technologies and Governance on 10-10-2025, the Hon'ble Chief Minister directed that COE IT Wagnaghat building will be handed over by HPKVN to DDTG on as-is-where-is basis and DDTG will get the building completed through HIMUDA/ HPPWD. The State Government will provide required budget for completing the construction work of the building

Therefore, after detailed discussions, it was decided that

- In pursuance to the BoD decision w.r.t. COE IT, action taken by HPKVN and the letter written to HP IDB may be obtained
- Revised estimate from HPPWD may be obtained for the completion of COE IT building. Accordingly, administrative approval would be obtained for the completion of remaining work.

### **2. Setting up of Cyber City in IT Park site at Wagnaghat**


- The representative of HIMUDA informed that they are planning to create cyber City in the IT Park site at Wagnaghat. As of now, no DPR has been prepared for the same. Moreover, there is no funding from GoI for setting up of Cyber City.
- During the meeting it was discussed that while reviewing the activities of Department of Digital Technologies and Governance on 10-10-2025, the Hon'ble Chief Minister directed that IT Park Land at Wagnaghat shall remain with DDTG and DDTG will setup IT Park at Wagnaghat. A

site development blueprint will be prepared and executed at the identified location. Expenditure for the same shall be incurred as per norms.

After detailed discussions, it was decided that

- DDTG may hire Consultant for setting up of Cyber City at Wahnaghat after floating RFP for the same.
- Meeting be fixed with Industries Deptt. to take final view about availability of PM Gati Shakti funds for the development of IT Parks in Himachal Pradesh. These funds can be utilized for preparing blueprints and other infrastructure for IT Park at a suitable site in the State.

**Meeting ended with vote of thanks to the Chair.**

 6/11/25

Secretary (DT&G) to the  
Government of Himachal Pradesh

**List of Officers present in the meeting held under the chairpersonship of Secretary (DTG) to the Government of Himachal Pradesh on 16-10-2025 at 3:00 PM**

1. Sh. Akshay Sood, MD-HPKVN-cum-Director-Technical Education, **connected through VC.**
2. Sh. Vijay Kumar, Under Secretary (DTG) to the Government of Himachal Pradesh, H.P. Secretariat, Shimla.
3. Sh. Rajeev Sharma, Additional Director (IT), IT Bhawan Mehli, Shimla.
4. Er. Sandeep Sen, S.E. (South), HIMUDA, e-mail id: [sandeepsen2000@gmail.com](mailto:sandeepsen2000@gmail.com).
5. Er. Rajesh Thakur, Designation: Executive Engineer, HIMUDA, e-mail id: [eead702@gmail.com](mailto:eead702@gmail.com).
6. Sh. S. H. Abbas Mehdi, Additional Director, , STPI, E-mail id: [abbas.mehdi@stpi.in](mailto:abbas.mehdi@stpi.in).
7. Sh. Sunil Awasthy, Joint Director, STPI, E-mail id: [sunil.anasthy@stpi.in](mailto:sunil.anasthy@stpi.in).
8. Er. Charan Dass, Technical Assistant, Rodic Consultant (QA), E-mail id: [charan.dass@rodicconsultants.com](mailto:charan.dass@rodicconsultants.com).
9. Sh. Hitanshu Jishtu, Architect, Rodic Consultant (QA), E-mail id: [hitanshu@jishtu.com](mailto:hitanshu@jishtu.com).
10. Sh. Shobhit Sharma, Consultant, HPKVN (PMC) E-mail id: [shobhit345@gmail.com](mailto:shobhit345@gmail.com).